

**WEST BASIN MUNICIPAL WATER DISTRICT**

**OCTOBER 12, 2006 – Water Resources**

Little, Baker

**OCTOBER 30, 2006 – Board Meeting**

Prepared by: Veronica Govea

Submitted by: Paul Shoenberger

Approved by: Rich Nagel

INFORMATION CALENDAR

SOLAR POWER UPDATE

SUMMARY:

West Basin Municipal Water District (District) staff is currently working with Southern California Edison (SCE) in finalizing the solar power self-generation interconnection agreement. This agreement is part of the incentive package that will allow qualification for SCE's program. The Design-Builder, Powerlight, continues to coordinate with Phase IV construction efforts to expedite panel installation and Project completion.

Current Phase IV construction efforts are being coordinated with Powerlight's planned construction. Installation of solar panels began in late September and will continue into early November. SCE has granted the District a 60-day extension through December 2006 to complete all aspects of the project. Taking into account the delays due to current conditions at the site, Powerlight is expecting to complete the job by the end of November.

FISCAL IMPACTS:

Costs associated with the Solar Energy Generation System Installation will be paid from the District's Construction Budget.

ENVIRONMENTAL COMPLIANCE:

Not applicable.

COMMITTEE STATUS:

This item was reviewed by the Water Resources Committee on October 12, 2006 and agendaized to the October 30, 2006 Special Board meeting as information for discussion.

RECOMMENDED MOTION:

This item is only for information.

LIST OF EXHIBITS:

Exhibit A – Photos of solar panel installation on roof of chlorine contact basin

